BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Improvements to roads and drains in Amruthahalli Sridhar House (Cable Road) in ward No. 7, Byatarayanapura (Change of work Imporvements to roads and drains in Amruthahalli Muninanjappa house to venkatesh House in Ward.No.7, Byatarayanapura,
2	Amount of Work Portion	999695.41
3	Estimate cost	10.00 Lakhs
4	Name Of Contractor	Sri. M.Prakash
5	Agreement No.	274
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/E-PMT/274/2014-15, Date: 02.02.2015
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	3-04-2015
9	Date of receipt of application in the sub-division office	3-04-2015
10	Extension granted if any	—
	1. Form	Nil
	2. Form	Nil
11	Work Carried out by the contractor during the original period stipulated in contract	20%
12	Work carried out during the first period of extension	80%
13	Work carried out during 2nd extension	—
14	Time now applied for	68 Days
15	Date of recommending time limit applied for	68 Days
16	Wheather the original application of contractor is enclosed	Yes

17	Balance work remaining to be done	—
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charge on the work after the expiry of original period	10.00 Lakhs
20	Wheather the notice as per clause has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	BESSB work has been Carried in work Spot, Extension of time
22	Remarks of the EE with the daily rate of penalty proposed	may kindly be granted.

M.P.W.N.D.
Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

"EOT is granted to 687 days" (Six hundred Eighty Seven days)

Executive Engineer 30/12
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone
10.01.17